From Winter Storm Reports, 2017-2018

| | | | Lane Snow Miles Amount | | Events | | Freez. Rains | Salt Used | Salt/ LnMi | Sand Used | Reg Hours | OT Hours | Storm Start vs | Estin | nated Cos | t Per Lane | Mile | Estimated Total Cost |
|-----|-------------|----------|---------------------------|----------------|--------|----------------|-----------------|--------------|---------------|--------------|--------------|-------------|-----------------------|-------|-----------|------------|-------|-------------------------|
| Reg | ion County | (inches) | | Anti- Icing | Storms | Inci- dents | (# of times) | (tons) | (tons) | (CY) | | | Time Out (Avg Hrs) | Mat'l | Equip | Labor | Total | |
| NC | ADAMS | 193.20 | 2.5 | 0 | 1 | 1 | 0 | 77 | 0.40 | 0 | 6.0 | 37.0 | 6.5 | \$32 | \$13 | \$14 | \$58 | \$11,261 |
| | FOREST | 312.38 | 0.0 | 0 | 0 | 0 | 0 | 0 | 0.00 | 0 | 0.0 | 0.0 | | \$0 | \$0 | \$0 | \$0 | \$0 |
| | GREEN LAKE | 158.44 | 3.0 | 0 | 2 | 2 | 0 | 59 | 0.37 | 0 | 38.0 | 13.0 | 5.0 | \$26 | \$17 | \$15 | \$59 | \$9,264 |
| | IRON | 249.56 | 0.0 | 0 | 0 | 4 | 0 | 5 | 0.02 | 0 | 25.0 | 2.0 | | \$2 | \$6 | \$5 | \$12 | \$3,089 |
| | LINCOLN | 405.55 | 0.0 | 1 | 0 | 0 | 1 | 0 | 0.00 | 0 | 19.0 | 0.0 | | \$8 | \$2 | \$2 | \$12 | \$5,068 |
| | MARATHON | 874.81 | 0.5 | 3 | 1 | 2 | 0 | 40 | 0.05 | 0 | 100.0 | 0.0 | 2.5 | \$7 | \$6 | \$5 | \$18 | \$15,682 |
| | MARQUETTE | 245.75 | 2.1 | 0 | 2 | 0 | 0 | 151 | 0.61 | 0 | 34.0 | 28.0 | 3.5 | \$49 | \$13 | \$12 | \$74 | \$18,267 |
| | MENOMINEE | 90.26 | 0.0 | 0 | 0 | 0 | 0 | 0 | 0.00 | 0 | 0.0 | 0.0 | | \$0 | \$0 | \$0 | \$0 | \$0 |
| | ONEIDA | 396.79 | 0.0 | 0 | 0 | 1 | 0 | 0 | 0.00 | 0 | 14.0 | 0.0 | | \$0 | \$2 | \$1 | \$4 | \$1,424 |
| | PORTAGE | 584.63 | 0.5 | 1 | 1 | 0 | 1 | 161 | 0.28 | 0 | 16.0 | 151.0 | 1.0 | \$21 | \$17 | \$16 | \$54 | \$31,653 |
| | PRICE | 322.26 | 0.0 | 0 | 0 | 3 | 0 | 2 | 0.01 | 0 | 40.0 | 0.0 | | \$1 | \$7 | \$4 | \$12 | \$3,697 |
| | SHAWANO | 520.57 | 0.6 | 2 | 2 | 0 | 0 | 90 | 0.17 | 0 | 59.0 | 15.0 | 3.0 | \$11 | \$8 | \$6 | \$26 | \$13,331 |
| | VILAS | 305.24 | 0.0 | 0 | 0 | 0 | 0 | 0 | 0.00 | 0 | 0.0 | 0.0 | | \$0 | \$0 | \$0 | \$0 | \$0 |
| | WAUPACA | 546.74 | 1.0 | 0 | 1 | 0 | 0 | 232 | 0.42 | 0 | 24.0 | 74.0 | 3.0 | \$28 | \$11 | \$10 | \$48 | \$26,206 |
| | WAUSHARA | 345.01 | 1.0 | 0 | 1 | 1 | 0 | 69 | 0.20 | 0 | 38.0 | 2.0 | 4.0 | \$13 | \$7 | \$4 | \$24 | \$8,436 |
| | WOOD | 422.62 | 0.5 | 0 | 1 | 0 | 0 | 70 | 0.17 | 0 | 32.0 | 0.0 | 5.0 | \$12 | \$4 | \$3 | \$20 | \$8,288 |
| Wee | kly Total | | | | | | | 956 | | 0 | | | | | | - | - | \$155,666 |
| Wee | kly Average | - | 0.7 | 0.4 | 0.8 | 0.9 | 0.1 | 60 | 0.17 | | 27.8 | 20.1 | | \$13 | \$7 | \$6 | \$26 | \$9,729 |

From Winter Storm Reports, 2017-2018

| | | | Lane Snow Miles Amount | | Events | | Freez. Rains | Salt Used | Salt/ LnMi | Sand Used | Reg Hours | OT Hours | Storm Start vs | Estin | nated Cost | t Per Lane | Mile | Estimated Total Cost |
|-----|-------------|----------|---------------------------|----------------|--------|----------------|-----------------|--------------|---------------|--------------|--------------|-------------|-----------------------|-------|------------|------------|-------|----------------------|
| Reg | ion County | (inches) | | Anti- Icing | Storms | Inci- dents | (# of times) | (tons) | (tons) | (CY) | liouro | Tiouro | Time Out (Avg Hrs) | Mat'l | Equip | Labor | Total | |
| NE | BROWN | 890.40 | 0.6 | 0 | 2 | 1 | 0 | 646 | 0.73 | 0 | 179.0 | 142.0 | 0.8 | \$41 | \$22 | \$17 | \$80 | \$71,092 |
| | CALUMET | 201.71 | 2.5 | 0 | 2 | 2 | 0 | 104 | 0.52 | 0 | 53.0 | 36.0 | 3.0 | \$32 | \$23 | \$20 | \$75 | \$14,997 |
| | DOOR | 271.80 | 1.1 | 0 | 2 | 1 | 0 | 124 | 0.46 | 0 | 14.0 | 35.0 | 4.8 | \$30 | \$11 | \$11 | \$52 | \$14,048 |
| | FOND DU LAC | 605.30 | 7.0 | 0 | 2 | 2 | 0 | 638 | 1.05 | 0 | 137.0 | 166.0 | 1.2 | \$77 | \$28 | \$27 | \$132 | \$78,101 |
| | KEWAUNEE | 111.35 | 1.1 | 0 | 2 | 1 | 0 | 71 | 0.64 | 0 | 32.0 | 0.0 | 1.2 | \$47 | \$17 | \$12 | \$76 | \$7,931 |
| | MANITOWOC | 426.01 | 4.0 | 0 | 2 | 0 | 0 | 575 | 1.35 | 0 | 105.0 | 83.0 | 1.5 | \$81 | \$26 | \$21 | \$129 | \$54,903 |
| | MARINETTE | 436.66 | 0.1 | 2 | 1 | 3 | 0 | 30 | 0.07 | 0 | 179.0 | 0.0 | 1.0 | \$6 | \$17 | \$17 | \$40 | \$17,435 |
| | OCONTO | 468.90 | 0.2 | 2 | 1 | 0 | 0 | 51 | 0.11 | 0 | 24.0 | 21.0 | 2.0 | \$9 | \$6 | \$5 | \$20 | \$9,122 |
| | OUTAGAMIE | 538.63 | 2.3 | 0 | 2 | 2 | 0 | 332 | 0.62 | 0 | 156.0 | 53.0 | 1.5 | \$48 | \$17 | \$18 | \$84 | \$42,137 |
| | SHEBOYGAN | 527.86 | 4.5 | 0 | 2 | 1 | 0 | 560 | 1.06 | 0 | 100.0 | 133.0 | 0.0 | \$75 | \$26 | \$23 | \$124 | \$64,134 |
| | WINNEBAGO | 626.56 | 0.6 | 0 | 2 | 1 | 0 | 470 | 0.75 | 0 | 149.0 | 84.0 | 1.5 | \$49 | \$19 | \$19 | \$87 | \$53,879 |
| Wee | kly Total | | | | | | | 3601 | | 0 | | | | - | | | | \$427,779 |
| Wee | kly Average | | 2.2 | 0.4 | 1.8 | 1.3 | 0.0 | 327 | 0.67 | | 102.5 | 68.5 | | \$45 | \$19 | \$17 | \$82 | \$38,889 |

From Winter Storm Reports, 2017-2018

| | | Lane Miles | Snow Amount | | Evellis | | Freez. Rains | Salt Used | Salt/ LnMi | Sand Used | Reg Hours | OT Hours | Storm Start vs | Estin | Mile | Estimated Total Cost | | |
|------|-------------|---------------|----------------|----------------|---------|----------------|-----------------|--------------|---------------|--------------|--------------|-------------|-----------------------|-------|-------|----------------------|-------|-----------|
| Regi | ion County | | (inches) | Anti- Icing | Storms | Inci- dents | (# of | (tons) | (tons) | (CY) | | | Time Out (Avg Hrs) | Mat'l | Equip | Labor | Total | |
| W | ASHLAND | 245.35 | 0.0 | 0 | 0 | 3 | 0 | 25 | 0.10 | 0 | 48.0 | 0.0 | | \$7 | \$11 | \$8 | \$27 | \$6,618 |
| | BARRON | 428.77 | 0.0 | 0 | 0 | 3 | 0 | 18 | 0.04 | 0 | 40.0 | 0.0 | | \$3 | \$6 | \$4 | \$13 | \$5,501 |
| | BUFFALO | 317.02 | 1.0 | 0 | 1 | 0 | 0 | 66 | 0.21 | 0 | 0.0 | 32.0 | 0.0 | \$14 | \$5 | \$6 | \$26 | \$8,122 |
| | BURNETT | 237.93 | 0.0 | 0 | 0 | 1 | 0 | 24 | 0.10 | 0 | 5.0 | 8.0 | | \$7 | \$3 | \$3 | \$13 | \$3,065 |
| | CLARK | 402.56 | 1.0 | 1 | 1 | 1 | 0 | 30 | 0.07 | 0 | 27.0 | 8.0 | 3.0 | \$6 | \$5 | \$4 | \$14 | \$5,780 |
| | DOUGLAS | 451.40 | 1.0 | 0 | 1 | 1 | 0 | 74 | 0.16 | 0 | 51.0 | 1.0 | 0.0 | \$10 | \$6 | \$5 | \$20 | \$9,069 |
| | EAU CLAIRE | 540.70 | 0.3 | 0 | 1 | 0 | 0 | 20 | 0.04 | 0 | 5.0 | 5.0 | 5.5 | \$3 | \$1 | \$1 | \$5 | \$2,642 |
| | JACKSON | 515.44 | 1.0 | 0 | 1 | 0 | 0 | 120 | 0.23 | 0 | 60.0 | 14.0 | 2.5 | \$18 | \$37 | \$6 | \$61 | \$31,385 |
| | PEPIN | 112.38 | 1.0 | 0 | 1 | 0 | 0 | 20 | 0.18 | 0 | 0.0 | 15.0 | 4.5 | \$13 | \$6 | \$8 | \$28 | \$3,103 |
| | PIERCE | 369.46 | 0.5 | 0 | 1 | 1 | 0 | 67 | 0.18 | 3 | 58.0 | 22.0 | 3.5 | \$13 | \$11 | \$11 | \$35 | \$12,868 |
| | SAWYER | 367.44 | 0.0 | 0 | 0 | 1 | 0 | 2 | 0.01 | 0 | 5.0 | 0.0 | | \$0 | \$1 | \$1 | \$2 | \$652 |
| | TAYLOR | 233.90 | 0.0 | 1 | 0 | 2 | 0 | 4 | 0.02 | 0 | 13.0 | 0.0 | | \$2 | \$3 | \$2 | \$7 | \$1,732 |
| | TREMPEALEAU | 442.48 | 2.0 | 0 | 1 | 0 | 0 | 73 | 0.16 | 35 | 72.0 | 5.0 | 2.0 | \$12 | \$9 | \$7 | \$28 | \$12,401 |
| | WASHBURN | 372.14 | 0.0 | 0 | 0 | 1 | 0 | 2 | 0.01 | 0 | 4.0 | 0.0 | | \$0 | \$1 | \$0 | \$1 | \$529 |
| Wee | ekly Total | - | | - | | | | 545 | | 38 | | | | - | | | | \$103,467 |
| Wee | kly Average | | 0.6 | 0.1 | 0.6 | 1.0 | 0.0 | 39 | 0.11 | | 27.7 | 7.9 | - | \$8 | \$8 | \$5 | \$20 | \$7,390 |

From Winter Storm Reports, 2017-2018

| | | Lane Snow Miles Amount | | | Events | | | Salt Used | Salt/ LnMi | | Reg Hours | OT Hours | Storm Start vs | Estimated Cost Per Lane Mile | | | | Estimated Total Cost |
|----------------|-----------|---------------------------|-----|----------------|--------|----------------|-----|--------------|---------------|------|--------------|-------------|-----------------------|------------------------------|-------|-------|-------|-------------------------|
| Region County | | (inches) | | Anti- Icing | Storms | Inci- dents | 4! | (tons) | (tons) | (CY) | | | Time Out (Avg Hrs) | Mat'l | Equip | Labor | Total | |
| SE | KENOSHA | 653.56 | 9.0 | 0 | 3 | 0 | 0 | 1625 | 2.49 | 0 | 274.0 | 510.0 | 0.3 | \$153 | \$67 | \$76 | \$296 | \$193,205 |
| | MILWAUKEE | 1955.81 | 9.9 | 0 | 2 | 0 | 0 | 3189 | 1.63 | 0 | 688.0 | 2298.0 | 0.0 | \$105 | \$78 | \$127 | \$310 | \$599,119 |
| | OZAUKEE | 309.19 | 8.0 | 1 | 2 | 1 | 0 | 602 | 1.95 | 0 | 115.0 | 105.0 | 0.0 | \$120 | \$43 | \$38 | \$200 | \$61,480 |
| Wee | kly Total | | | - | | - | - | 5416 | | 0 | - | - | | - | | | | \$853,803 |
| Weekly Average | | | 9.0 | 0.3 | 2.3 | 0.3 | 0.0 | 1805 | 2.02 | | 359.0 | 971.0 | | \$126 | \$62 | \$80 | \$269 | \$284,601 |

From Winter Storm Reports, 2017-2018

| | | Lane Miles | Snow Amount | | Events | | Freez. Rains | Salt Used | Salt/ LnMi (tons) | Sand Used (CY) | Reg Hours | | Storm Start vs | Estin | Mile | Estimated Total Cost | | |
|-----|--------------|---------------|----------------|----------------|--------|----------------|-----------------|--------------|-------------------------|----------------------|--------------|-------|-----------------------|-------|-------|----------------------|-------|-----------|
| Reg | ion County | | (inches) | Anti- Icing | Storms | Inci- dents | (# of times) | (tons) | | | l louis | | Time Out (Avg Hrs) | Mat'l | Equip | Labor | Total | |
| SW | CRAWFORD | 395.79 | 5.5 | 1 | 2 | 2 | 0 | 219 | 0.55 | 0 | 97.0 | 59.0 | 6.0 | \$39 | \$22 | \$17 | \$78 | \$30,991 |
| | DODGE | 637.85 | 4.5 | 0 | 2 | 0 | 0 | 836 | 1.31 | 0 | 110.0 | 218.0 | 1.2 | \$91 | \$31 | \$28 | \$150 | \$95,032 |
| | GRANT | 622.06 | 8.5 | 0 | 3 | 3 | 0 | 654 | 1.05 | 60 | 237.0 | 173.0 | 7.8 | \$69 | \$38 | \$30 | \$136 | \$84,570 |
| | GREEN | 314.64 | 6.0 | 0 | 2 | 0 | 0 | 188 | 0.60 | 0 | 61.0 | 76.0 | 8.0 | \$44 | \$24 | \$20 | \$87 | \$27,481 |
| | IOWA | 473.13 | 6.0 | 0 | 3 | 2 | 0 | 486 | 1.03 | 0 | 164.0 | 171.0 | 0.5 | \$72 | \$38 | \$35 | \$145 | \$68,710 |
| | JEFFERSON | 549.67 | 9.5 | 0 | 2 | 0 | 0 | 1003 | 1.82 | 0 | 103.0 | 273.0 | 0.2 | \$141 | \$41 | \$41 | \$223 | \$116,990 |
| | JUNEAU | 496.27 | 3.1 | 1 | 2 | 0 | 0 | 221 | 0.45 | 0 | 77.0 | 44.0 | 1.0 | \$36 | \$13 | \$12 | \$61 | \$30,408 |
| | LA CROSSE | 503.31 | 3.0 | 0 | 1 | 0 | 0 | 162 | 0.32 | 0 | 79.0 | 52.0 | 2.5 | \$23 | \$15 | \$13 | \$52 | \$25,510 |
| | LAFAYETTE | 299.38 | 6.5 | 0 | 3 | 1 | 0 | 246 | 0.82 | 104 | 59.0 | 91.0 | 1.3 | \$56 | \$29 | \$22 | \$107 | \$32,126 |
| | MONROE | 654.43 | 1.8 | 1 | 1 | 1 | 0 | 320 | 0.49 | 0 | 114.0 | 57.0 | 4.0 | \$380 | \$15 | \$10 | \$406 | \$265,496 |
| | RICHLAND | 327.64 | 5.5 | 1 | 2 | 2 | 0 | 116 | 0.35 | 0 | 101.0 | 54.0 | 2.7 | \$27 | \$25 | \$22 | \$74 | \$24,205 |
| | ROCK | 686.50 | 16.0 | 0 | 3 | 3 | 0 | 1659 | 2.42 | 0 | 321.0 | 446.0 | 0.3 | \$156 | \$61 | \$66 | \$283 | \$194,366 |
| | SAUK | 576.25 | 6.5 | 0 | 2 | 4 | 0 | 595 | 1.03 | 0 | 190.0 | 144.0 | 1.0 | \$80 | \$31 | \$25 | \$137 | \$78,741 |
| | VERNON | 468.36 | 2.0 | 1 | 1 | 1 | 0 | 168 | 0.36 | 0 | 67.0 | 56.0 | 2.0 | \$28 | \$15 | \$12 | \$55 | \$26,223 |
| We | ekly Total | | | - | | | | 6873 | | 164 | | - | | - | - | | | 1,100,849 |
| We | ekly Average | | 6.0 | 0.4 | 2.1 | 1.4 | 0.0 | 491 | 0.90 | | 127.1 | 136.7 | | \$89 | \$28 | \$25 | \$142 | \$78,632 |

From Winter Storm Reports, 2017-2018

| | | ne Snow les Amount | | Events | | 4! | Salt Salt/ Used LnMi (tons) (tons) | Sand Used | Reg Hours | OT Hours | Storm Start vs | Estin | nated Cost | t Per Lane | Mile | Estimated Total Cost | |
|---------------------|--------|-----------------------|----------------|--------|----------------|-----|--|--------------|--------------|-------------|-------------------|-----------------------|------------|------------|-------|-------------------------|-------------|
| Region County | Willes | (inches) | Anti- Icing | Storms | Inci- dents | | | | (CY) | liouis | Tiours | Time Out (Avg Hrs) | Mat'l | Equip | Labor | Total | |
| Statewide Weekly To | otal | | | | | | 17391 | | 202 | | | | | | | | \$2,641,565 |
| Statewide Weekly Av | /erage | 2.7 | 0.3 | 1.3 | 1.1 | 0.0 | 300 | 0.52 | | 83.1 | 103.7 | | \$42 | \$18 | \$16 | \$76 | \$45,544 |